

Activity Name	Original Duration	Start	Finish	2022												2023																																
				June			July			August			September			October			November			December			January			February			March			April														
				3	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	06	13	20	27
Kitley Intermediate	412	Nov-15-21 A	Aug-08-23	Kitley Intermediate																																												
Project Administration	393	Nov-15-21 A	Jun-30-23	Project Administration																																												
Submittals and Shop Drawings	60	Nov-15-21 A	Nov-08-22	Submittals and Shop Drawings																																												
Foundations Complete	0		Dec-08-22	Foundations Complete																																												
Structural Steel Complete	0		Mar-03-23	Structural Steel Complete																																												
Buildings Enclosed	0		Mar-29-23	Buildings Enclosed																																												
Substantial Completion	0		Jun-02-23	Substantial Completion																																												
Punchlist and Corrections	10	Jun-05-23	Jun-16-23	Punchlist and Corrections																																												
Project Complete	0		Jun-30-23*	Project Complete																																												
Site & Building Construction	267	Aug-17-22 A	Aug-08-23	Site & Building Construction																																												
Site Work	175	Oct-03-22 A	Jun-02-23	Site Work																																												
South Roadway Widening	10	Oct-03-22 A	Dec-29-22	South Roadway Widening																																												
Sidewalk Replacement - Main Entrance	10	Oct-03-22 A	Nov-17-22	Sidewalk Replacement - Main Entrance																																												
Indian Creek Entrance Widening	10	Nov-04-22*	Nov-17-22	Indian Creek Entrance Widening																																												
Concrete Sidewalks - Unit P	10	Mar-09-23	Mar-22-23	Concrete Sidewalks - Unit P																																												
Concrete Sidewalks - Unit Q	5	Mar-27-23	Mar-31-23	Concrete Sidewalks - Unit Q																																												
Concrete Sidewalks - Unit R	5	Apr-03-23	Apr-07-23	Concrete Sidewalks - Unit R																																												
Basketball Court - Unit R	5	Apr-10-23	Apr-14-23	Basketball Court - Unit R																																												
Courtyards - Unit P	20	Apr-27-23	May-24-23	Courtyards - Unit P																																												
Topsoil/Landscaping/Seeding	15	May-15-23*	Jun-02-23	Topsoil/Landscaping/Seeding																																												
Unit P - Classroom Addition	253	Oct-03-22 A	Aug-08-23	Unit P - Classroom Addition																																												
Steel - Erection	15	Oct-03-22 A	Jan-03-23	Steel - Erection																																												
Install New 8" Fire Main	10	Oct-03-22 A	Nov-17-22	Install New 8" Fire Main																																												
Underground MEP Rough-Ins	5	Oct-24-22 A	Nov-24-22	Underground MEP Rough-Ins																																												
CMU Foundation Walls	5	Nov-04-22	Nov-10-22	CMU Foundation Walls																																												
Slab on Grade	13	Nov-25-22	Dec-13-22	Slab on Grade																																												
Steel - Detailing	25	Dec-14-22	Jan-17-23	Steel - Detailing																																												
Steel - Roof Deck	11	Dec-21-22	Jan-04-23	Steel - Roof Deck																																												
Flat Roof - TPO	27	Jan-05-23	Feb-10-23	Flat Roof - TPO																																												
CMU Exterior Walls	35	Jan-05-23	Feb-22-23	CMU Exterior Walls																																												
Underground MEP Rough-Ins - Comeback Area	15	Jan-05-23	Jan-25-23	Underground MEP Rough-Ins - Comeback Area																																												
MEP Overhead Rough In	25	Jan-26-23	Mar-01-23	MEP Overhead Rough In																																												
Slab On Grade - Comeback Area	9	Jan-26-23	Feb-07-23	Slab On Grade - Comeback Area																																												
CMU Interior Walls/MEP Rough In	35	Feb-09-23	Mar-29-23	CMU Interior Walls/MEP Rough In																																												
Main Roof - Shingles	14	Feb-13-23	Mar-02-23	Main Roof - Shingles																																												

▬ Actual Work ▬ Critical Remaining Work ▬ Summ...
▬ Remaining Work ◆ Milestone

